



BUILDING INSPECTOR - VINCE BUDIAC - 662-5355 OR 366-2400

INSPECTION SCHEDULE INFORMATION

*** NO FOOTING INSPECTION WILL BE DONE WITHOUT NOTIFICATION FROM THE TOWN OF VERNON DEPARTMENT OF PUBLIC WORKS THAT THE CULVERT WAS INSTALLED AND PASSED INSPECTION**

NEW HOME

Culvert (Doug Salentine 262-662-7785)
Footing (with re-certification)
Foundation (with re-certification)
Rough Electric
Rough Plumbing
Rough HVAC
Rough Construction
Insulation
Inside Sewer
Draintile
Final Electric
Final Plumbing
Final HVAC
Final Occupancy

ADDITIONS

Footing
Foundation
Rough Electric
Rough Plumbing
Rough HVAC
Rough Construction
Insulation
Inside Sewer
Draintile
Final Electric
Final Plumbing
Final HVAC
Final Occupancy

REC. ROOMS, REMODELING

Rough Electric
Rough Plumbing if Needed
Rough HVAC
Rough Construction
Insulation
Final

ACCESSORY BUILDINGS

Before concrete is poured or after
footings are formed
Electric if Needed
Rough Construction
Final

DECKS

After deck holes are dug - 48 inches
After rough framing
Final

POOLS

After installation and fencing
Final Electric Trench Open
Final